CHECKLIST



Fireplace and Venting Installation

	If the unit is being elevated in the enclosure to create a raised hearth, does the elevation look correct?
	Does the unit appear to be in good condition with no damage?
	Are venting components being properly screwed together as each section is being assembled?
	Has the fireplace been properly anchored to the adjacent framing?
	Is the fireplace accurately measured and level?
	Do all venting components appear to maintain adequate clearance from combustibles?
IOTES	